## **APPENDIX 4: RISK MANAGEMENT**

The top risks identified for the Wood Green development include:

Item	Risk	Impact	Severity	Likelihood	Management Strategy
1	CPO and Land Assembly Council unable to fully acquire third party interests by private treaty or CPO, and therefore cannot fully assemble the land	Delays the project and/ or increases the costs of completing the CPO and private treaty; some contracts may be set aside Pre-commencement costs invested by the JV at risk prior to land draw down In worst case, the JV is unable to redevelop some or all of the site, reducing overall benefits to residents and the Authority	Н	Н	HDV and the Authority will agree robust decant strategy, and clear private treaty and CPO strategy  Agree targeted decant strategy for reprovision of the library and council offices that supports the demolition and phasing strategy  Develop unit-by-unit leaseholder engagement plan to ensure all leaseholder needs and issues are addressed, within the overall objectives of the CPO and private treaty  Ensure engagement plans fully consider needs, requirements and programme
2	Residents, Community and Stakeholders Scheme does not meet community nor stakeholder's expectations, and/ or causes significant disruption to residents' lives	Community disenchantment with the proposed scheme design results in adverse publicity for the project and HDV  Project is potentially delayed as community and stakeholder expectations are re- worked into the scheme  Project phasing, demolition and construction works may materially impact the day-to-day lives of residents and neighbours with commensurate reputational impact on the Authority and HDV	Н	H	Early and active stakeholder mapping, supported by dedicated stakeholder engagement team (as detailed in the Stakeholder Engagement Strategy) to specifically understand and address resident and community expectations  Detailed early discussion with the Authority to ensure the HDV seamlessly picks up the existing community and stakeholder engagement undertaken by the Authority  Ensure day-to-day resident and community needs remain at the forefront when designing the detailed phasing and delivery plan for the scheme  Ensure site permeability, where possible, to allow residents to access their existing social, community and leisure uses, and walking and transit routes  Apply best practice lessons learned from other regeneration schemes  Maintain ongoing review of any pertinent political and/ or statutory changes which may affect the scheme
3	Safety, Health and Wellbeing On- and off-site logistics, noise, dust, emissions and disruption	Increased disruption and nuisance to the local residents, retailers and businesses and community through increased vehicle movements, noise, dust and emissions associated with construction activity in close proximity to residents	Н	Н	Ensure Phasing and Delivery plans fully consider the impact of scheme delivery on residents and neighbours  Apply the HDV Health and wellbeing Requirements and Incident & Injury Free protocols  Implement a dedicated construction management plan, including best practise approach to elimination/mitigation of noise, dust and emissions.  All Main Contractors to sign up to Considerate Contractors Scheme and achieve "Performance Beyond Compliance"

Item	Risk	Impact	Severity	Likelihood	Management Strategy
3			н	Н	Implement security protocols to maintain effective site security.  Logistics plan to ensure site is safely accessible by construction traffic with appropriate segregation from wider vehicle, cycle and foot traffic at site entrances.  Vehicle waiting areas to be agreed with the Council (and TfL if appropriate)
4	Market Risk – Slowdown of London housing market impacting sales pricing or absorption and/or cost inflation exceeding revenue inflation	A slowdown in London and/or local housing market would impact sales prices and absorption rates, impacting JV financial returns Reduced sales rates slow the progress of the overall scheme Increased costs result in reduction in commercial return for the JV Overall scheme viability impacted and would affect Authority land value for later phases	Н	Н	Sales approach, including phased delivery, will ensure the scheme can cope with market cycles during delivery, whilst ensuring the HDV meets its affordable and social infrastructure obligations  Pre-sales hurdle target to be appropriate to market conditions, to ensure surety of delivery and mitigate cost at risk exposure  Agree business plan that allows for market price movements  Enable flexibility in design to enable the HDV to respond to market conditions (for example PRS versus open market homes)  Thoroughly market test non-residential uses through agent advice and seek relevant end users at an early stage (e.g. RCA for culture)  PRS model to accelerate place making
5	Planning Consent Planning subject to Judicial Review and/ or GLA review or Restrictions placed on sites relating to tall buildings	Planning Consent is not granted, or objections are raised via a Judicial Review, and/or the scheme is called-in by the Greater London Authority Onerous conditions are attached to the consented scheme Any delay in granting consent will significantly delay the overall scheme and/or require an amendment to planning consent Tall buildings are not approved resulting in a decreased number of residential units on each scheme	H	M	Implement financial controls and Compass system to ensure robust governance system in place Implement live cost planning tools and monitoring – ensure there is a value management tool in place Use a mix of external and internal data to ensure cost forecasting and market condition monitoring are in place Implement procurement strategy that allows best value contractors to be selected Target minimum level of pre-sales and secure significant % cost coverage prior to start of Request Council, as the planning authority, undertake a legal review of the draft consent and officers report prior to granting consent or submission HDV legal advisors to undertake review of draft consent and officers report prior to planning submission Ensure the HDV proactively engages the GLA prior to planning submission Ensure any conditions are attached to individual sites rather than the masterplan