

Report Title: **HERITAGE LOTTERY LANDSCAPE DEVELOPMENT PROJECT UPDATE**

Report of: **Mark Evison, Park Manager**


1. Purpose

1.1 To inform the Committee of the progress of the park project.

2. Recommendations

2.1 That the Committee notes the report.

Report Authorised by: **Mark Evison, Park Manager:**



Contact Officer: **Mark Evison, Park Manager,**
Alexandra Park & Palace Charitable Trust, Alexandra Palace Way,
Wood Green N22 7AY. Tel No. 020 8365 2121.

3. Executive Summary

3.1 The final claim and Final Report were submitted to the HLF in time for the project deadline of 31 December 2007.

3.2 The total project costs were £3,670,628, of which the Heritage Lottery Fund granted £2,752,000 and Haringey Council contributed the remaining £918,628.

3.3 A new grounds maintenance contract will begin on 1 May 2008.

3.4 A programme of volunteer works has commenced.

4. Reasons for any change in policy or for new policy development (if applicable)

4.1 N/A

5. Local Government (Access to Information) Act 1985

5.1 No specific background papers were used in compiling this report.

6. Description

Heritage Lottery Project

- 6.1 With the exception of a few snagging details and the installation of the finger post signs, the final items of the Heritage Lottery Funded Project have now been completed. Appendix A shows the Heritage Lottery Schedule of Works (January 2008). It details the final position of the project including any variations from the original 2003 plan.
 - 6.2 Haringey Council Highways have completed the engineering works at the park approach roads. The soft landscaping is due to be completed during February 2008.
 - 6.3 Clearance works have been undertaken to remove the dilapidated picket fence that surrounded the Redstone Road pond and to replace it with a chestnut pale fence.
 - 6.4 The total project costs were £3,670,628, of which the Heritage Lottery Fund granted £2,752,000 and Haringey Council contributed the remaining £918,628. It should be noted that the project was a fixed grant and as detailed in Appendix A, it has been necessary to amend the works schedule in order not to exceed the funding limit.
 - 6.5 The boating facility was opened on 28 July 2007 and proved very popular. Bluebird Boats operation was very professional and they have been invited to operate up to Spring 2009.
 - 6.6 The Pitch and Putt course has been undergoing maintenance during the winter and the operator, Golfwise, will fit out the kiosk in the near future. They intend to commence their operation in March 2008.
- ### **Grounds Maintenance Contract**
- 6.7 A new contract for the grounds maintenance of the park has been tendered and returns close on 4 February. This contract is for the period 2008-2013, with the opportunity for a three year extension by mutual agreement. The date of commencement will be 1 May 2008.
 - 6.8 The scope of works for this new contract has been drawn up to reflect the changes to the park carried out during the Heritage Lottery Project so as to ensure the achievements of the project are maintained for the future.
 - 6.9 A full report of the tender process will be presented to the Board of Trustees on 26 February 2008 in order for the trustees to appoint the contractor.

- Conservation Volunteers and Environmental Education**
- 6.10 Following an absence of volunteer conservation works for around five years, the British Trust for Conservation Volunteers (BTCV) have been on-site over the winter carrying out tasks. The tasks are contributing about 100 volunteer hours each month and the scheme will be extended until March 2009. The work proposed includes repair and replacement of the bridges and steps in the conservation area, habitat management works such as removal of invasive tree species and planting of a new native hedge around the pitch & putt course.
- 6.11 Discussions have begun with the London Wildlife Trust (LWT) on the subject of environmental education. LWT would provide equipment and staff to run events such as mini-beast hunts and tree walks for park users.
- 7. Recommendations**
- 7.1 That the Committee note the report.
- 8. Legal and Financial Implications**
- 8.1 The Director of Finance and the Trust's Solicitor have been sent copies of this report.
- 9. Equalities Implications**
- 9.1 n/a
- 10. Use of Appendices/Tables/Photographs**
- 10.1 Appendix A – Heritage Lottery Fund Schedule of Works (January 2008).

HLF Schedule of Works (January 2008)

| Ref. | Schedule of Work | Status ✓ = complete | Comment |
|------------------------|--|------------------------|--|
| The Grove | | | |
| 1.1 | Entrance: Minor improvements to surfaces and site furniture. | ✓ | |
| 1.2 | General tree surgery/works throughout Grove. To include suitable replacement trees. | ✓ | |
| 1.3 | Refurbish/rebuild parks yard on reduced area (providing space for possibility of future educational site). | ✓ | |
| 1.4 | Renovate all existing shrub planting as and where necessary, (cutting back, ameliorating soil, replanting as required, etc.). Approx. total area 2800 sq.m. Renovate 30% of total. | ✓ | |
| 1.5 | Create new shrub and herbaceous plant beds in typical Regency garden style around central lawn. | Omitted | Considered inappropriate and likely target for vandalism |
| 1.6 | Upgrade existing Grove Café. Including refurbishment of toilets and new external canopy. | Variation | Café completely rebuilt and new outdoor sitting area |
| 1.7 | New interpretation board. | ✓ | Information board and map installed at entrance |
| Grove car park | | | |
| 2.1 | Make minor repairs to car park surfacing and apply wearing course of bound gravel. | ✓ | Completely resurfaced |
| 2.2 | Break out unsuitable edging and hard landscape elements around car park (brickwork, concrete, etc.) | ✓ | |
| West slope | | | |
| 3.1 | Investigate creation of pedestrian link around north side of palace. | Omitted | Practical and land ownership reasons |
| 3.2 | Implement long term strategy to rationalise 'arboretum' planting. To include selective felling of undesirable/inappropriate trees to open selective views from palace. | Part complete | Could continue (not a major project) |
| Playground area | | | |
| 4.1 | Existing playground rationalised and redesigned. | ✓ | |
| 4.2 | Carry out tree and shrub renovation works/surgery as required. | ✓ | |
| 4.3 | Improvements to new roller skate/skateboard area | ✓ | |
| | Additional: New toilets provided | ✓ | Electrical connection due. |
| | Additional: Replace playground gates | ✓ | Installed November 2007 |
| Boating lake | | | |
| 5.1 | Removing silt to improve water quality. Depositing of de-watered silt within the curtilage of the Park. | ✓ | |
| 5.2 | Rationalise railings around boating lake area. Remove inappropriate types and replace with more appropriate styles. Where possible reuse existing hoop top rails around planted areas. Install new railings where appropriate. Approx. measurements. | ✓ | |

| | | | |
|-------------------------|---|---------|---|
| 5.3 | Carry out tree works to whole area, cutting back dead, dying or damaged wood. Enhance selected views to north and east by careful pruning of trees. | ✓ | |
| 5.4 | Carry out full renovation of all shrub planting around lake and islands. Cut back dead, dying or damaged planting, ameliorate soil. Replant with new as required with suitable species. | ✓ | Temporary fences added as ducks are eating new plants. |
| 5.5 | Reseed all bare grass areas. Decompact, ameliorate soil and reseed. Allow for temporary fencing. | ✓ | |
| 5.6 | Café/toilet buildings with fully upgraded facilities. | ✓ | |
| 5.7 | Upgrade boating facilities. To include new decking edge to lake, boat mooring and storage facilities, ticketing and supervision. (New boats to be provided by franchise). | ✓ | |
| Football field | | | |
| 6.1 | Extension of Animal Enclosure, to take up part of this area. Extension to include all suitable fencing, signage, housing, equipment, landform, planting as required by animals enclosed within. | Omitted | New deer enclosure constructed rear of Alexandra Park Road Nos 290 - 318. Extension to be considered in the future. |
| 6.1.1 | New all-in-one animal shelter/stable/staff room and feed store structure and feeding equipment. | ✓ | |
| 6.1.2 | Concrete hard standing. | ✓ | |
| 6.1.3 | Water, electricity and food drainage water. | ✓ | |
| 6.1.5 | Remove and reuse existing chain link fence. | ✓ | |
| 6.1.6 | New 2.4m high chain link/welded mesh fence. | ✓ | |
| 6.1.7 | New double leaf 2.4m high welded mesh gate | ✓ | |
| 6.1.8 | New 1.2m high timber post and 3 rails fence with welded mesh | ✓ | |
| 6.1.9 | New 1.8m high chain link/welded mesh fence to deer enclosure. | ✓ | |
| 6.1.10 | New double leaf 1.8m high welded mesh gate. | ✓ | |
| 6.1.11 | Water supply and feeding trough to new deer enclosure | ✓ | |
| 6.1.12 | Tree protection | ✓ | |
| 6.2 | Carry out any necessary tree works to maintain area as clear open space for informal recreation. Cut back dead, dying or diseased wood. | ✓ | |
| North east slope | | | |
| 7.1 | Reinstate former ski slope to parkland. Cart all unwanted materials to tip, ameliorate soil condition, decompact, reseed with suitable grass/flora mix and plant scattered clumps of suitable parkland trees. Allow for temporary protective fencing. | ✓ | |
| 7.2 | General tree works | Omitted | On-going park management |
| | | | |

| | | |
|--|-----------------------------------|---|
| Rose Garden | | |
| 8.1 Fully restore fountain to working order, making repairs stonework, pump, pump housing, water supply, etc. | ✓ | Pump is working – pipes to be cleared and filters installed early 2008 |
| Additional: Replant two empty rose beds | ✓ | Completed November 2007 |
| Royal Ordnance Corps site | | |
| 9.1 Carry out tree works to mature woodland trees. Maintain filtered views through selective pruning. | Omitted | To be managed to increase biodiversity as regular part of park management |
| South slope | | |
| 10.1 ATC returned to open parkland and incorporated into redesigned Pitch & Putt course. Earthworks to accommodate spoil from different redesigned areas of the site including arisings from the lake. | ✓ | |
| 10.2 Return pitch and putt course to open parkland. Save fencing for re-use. Minor releveling and reseeding. | ✓ | |
| 10.3 Extension of Pitch & Putt course over former ATC site and upgrade of the existing facilities. | ✓ | |
| 10.4 Perimeter 1m high timber picket fence to match existing. | ✓ | |
| 10.5 New ticket office, toilet and basic refreshment facilities | ✓ | |
| 10.6 Carry out tree works where necessary, removing dead, dying or diseased wood. Implement long term management programme to allow for selected filtered views between palace and racecourse and beyond to the south. Base planting character on late 19th c. plans. Allow for selective transplanting of some memorial trees to provide the views. Tree surgery £7,500. Tree moving, say 100No. trees £4,000. Allowance for ground reinstatement £2,500. | Complete except for transplanting | Trees were too big to move within budget |
| 10.7 Reinststate high quality ornamental shrub/herbaceous display beds along slopes immediately to south of palace based on McKenzie's plans and using appropriate plant species. | ✓ | New bedding displays planted June 2007 and ongoing in new Grounds Maintenance Contract. |
| 10.8 Repair cycleway. Cycleway partly re-routed extended and upgraded, to follow McKenzie original path layout. | ✓ | |
| 11.0 Bedford Road entrance: Full upgrade of whole entrance area (including signage, surfaces, edges, furniture, railings, etc.) | Part complete | Haringey Council engineering works completed, soft landscaping due February 2008 |
| 11.1 Clearance of signage, furniture etc. | ✓ | |
| 11.2 Break up surfaces and reuse within the Park as hardcore for new parking. | ✓ | |
| 11.3 Realign car parking and footway. | ✓ | |
| 11.4 Soft landscape. | ✓ | |
| 11.5 Repair and part remove all retaining walls and railings. | ✓ | |
| 11.6 Remove Gantry. | ✓ | |

| | | |
|--|-----------------------|--|
| 11.7 Carry out renovation works to trees and shrubs around the entrance area. Cut back where necessary removing dead, dying and diseased wood, replanting if required. | ✓ | |
| Lower Road | | |
| 12.1 Carry out repairs to base course and wearing course of Lower Road as required. Apply bound gravel wearing course (Addagrip or similar). | ✓ | |
| 12.2 Carry out minor repairs to stone kerbs. | ✓ | |
| 12.3 Cut back encroaching trees and shrubs. | ✓ | |
| 12.4 Remove old fencing posts, etc. from within the oak hedgerow. | ✓ | |
| 12.5 Create an overflow car park along Lower Road, using hoggin based reinforced grass with drainage. Use the excess topsoil within the park boundary. Hoggin from on site source. | Omitted | Not granted planning permission. |
| Paddock and fairground car parks | | |
| 13.1 Make repairs to Paddock car park surfacing (base course if necessary). Apply tar spray and chip wearing course. | ✓ | |
| 13.2 Make minor repairs to Fairground car park surfacing (and base course if necessary). Maintain as more informal loose gravel car park. | ✓ | |
| 13.3 Make repairs to car park edging. | ✓ | |
| 13.4 Carry out renovation works to trees and shrubs around carparks and in buffer areas | ✓ | |
| 13.5 Allowance for replacement barriers, bollards in sturdy timber style (e.g. Woodscape). | ✓ | |
| 13.6 Replace existing bus shelter with new and more appropriate simple design. | ✓ | |
| 13.7 Allowance for new directional signage | To be completed by AP | Due February 2008 |
| Create small site for recycling greenwaste from park | ✓ | Informal area adjacent to Fair Ground Car Park |
| Paddock car park | | |
| 13.8.1 Create informal link path between parking zones | ✓ | |
| 13.8.2 Carry out tree clearance and earthworks to enlarge the car park. Use the arisings including topsoil within the Park boundary. | ✓ | |
| 13.8.3 Build parking extension with DBM surface finish and tree lined dividing beds. | ✓ | |
| Fairground Car Park | | |
| 13.8.4 Carry out vegetation clearance, thinning and coppicing to open up views and reinforce the access drive. | ✓ | |
| 13.8.5 Carry out tree clearance and earthworks to extend the car park eastwards and reducing it westward. | ✓ | |
| 13.8.6 Build car park extension with hoggin/bound gravel surface. | ✓ | |
| 13.8.7 Plant a group of high stem specimen tree to the east corner and reinstate grass. | ✓ | |

| | | |
|--|---------|--|
| Muswell Hill entrance | | |
| 14.2 Remove all unwanted site furniture (seating, bins, signage). | ✓ | |
| 14.3 Fully refurbish iron gates and railings (derusting, repainting, replacing parts if necessary). | ✓ | |
| 14.4 Gantry – remove | ✓ | |
| 14.5 Refurbishment of open area outside Muswell Hill entrance. | | |
| 14.5.1 Clear vegetation, railings, etc. Relocate recycling bins within the area. | ✓ | Recycling bins removed |
| 14.5.2 Break up surfaces, reuse crushed material within the Park as a formation layer. Build new road surfaces and footpath. | ✓ | Haringey Council engineering works completed, soft landscaping due February 2008 |
| 14.5.3 Repair gates to full operational use and repaint. | ✓ | |
| 14.5.4 Plant specimen trees in grilles. | | Due February 2007 |
| Former Sea Cadets site | | |
| 15.1 Clearance of most of vegetation area to open up views, whilst retaining specimen trees. Regrade and reinstate to open parkland character. | Omitted | Would upset habitat of lesser Hairstreak butterfly |
| Racecourse | | |
| 16.1 Break out concrete foundations of old Tote building. Ameliorate soil and reseed. Allow for temporary fencing. | ✓ | |
| 16.2 Improve drainage | ✓ | |
| Newlands Fields | | |
| 17.1 Drainage | ✓ | |
| 17.2 Install small area of decking/boardwalk to allow access to some parts of new wetland area. | Omitted | Not required |
| 17.3 Extend perimeter planting/Conservation Area around the area with suitable tree/understorey species. Item | ✓ | |
| Redston Road Playing Fields | | |
| 18.1 Break out two areas of concrete foundation. Reuse spoil on site where possible. Cart rest to tip. Ameliorate soil and reseed. | ✓ | |
| 18.2 Make improvements to paving around entrance to park. Include mild steel gates. | ✓ | |
| 18.3 Dredge pond. Silt spread on site. Area reseeded. | Omitted | Concern that this would upset habitat |
| 18.4 Open up pond site by selectively cutting back trees and shrubs. | ✓ | Some work carried out incl removal of old fencing |
| 18.5 Allowance for additional tree, shrub and marginal planting around pond. Note: this pond is a soakaway for car park runoff. | Omitted | Concern that this would upset habitat .Consider for future management |
| 18.6 Extend perimeter planting around playing field where screening is thin with suitable tree/understorey species. | ✓ | |
| 18.7 Remove unsightly boundary chain link and railings and cart off site to tip. | ✓ | |
| 18.7.1 Erect new 2.4m high welded mesh panel fence to back of houses of North View Road. | ✓ | |
| 18.7.2 Regrade access ramp. | ✓ | |
| | | |

| | | |
|---|--------------|---|
| 18.7.3 Build access ramp with resin bound gravel finish. | ✓ | |
| 18.7.4 Install timber bollards to restrict vehicular. (24No. + 2No. Collapsible) | ✓ | |
| 18.7.5 Plant informal double line of specimen trees to east and south boundary. | ✓ | Typo updated. |
| Cricket Club | | |
| 19.1 Additional screen tree/shrub planting around cricket club building. | Omitted | Request of tenant |
| 19.2 Clear rubble area in the north side of the cricket ground and reuse as forming material for earthworks. | Omitted | Good butterfly site |
| 19.3 Reinstate area to open fine grass. | Omitted | Good butterfly site |
| Conservation Area | | |
| 20.1 Refurbish Visitor Centre, upgrading facilities in existing building and making more accessible. Visitor Centre was original entrance lodge at Bedford Rd. Now occupied by a gas pump. It would make a very good Visitor Centre if pump could be relocated. | omitted | Pump relocation not practical. New Information centre located in the Grove |
| 20.2 Make repairs to base course of car park and apply self binding gravel/hoggin wearing course. | ✓ | Surface regraded. |
| 20.3 Dredge pond and deposit silt on site. Make any structural repairs required. | Omitted | Agreed habitat was currently well balanced. Conservation work to continue |
| 20.4 Install small area of decking/boardwalk to allow access to some parts of new wetland area. | ✓ | |
| 20.5 Make repairs to paths (base course and wearing course and apply wearing course of self binding gravel with timber edging. | ✓ | |
| 20.6 Carry out localised drainage in Conservation Area so that paths are usable throughout the year. | ✓ | Some further drainage works required. Ongoing maintenance. |
| 20.7.1 Install plot marker to south extension of the Conservation area. | Omitted | Area defined by mowing |
| 20.7.2 Carry out a rolling programme of tree clearance, thinning out and coppicing to open views and maintain scrub habitat for wildlife. | ✓ | Ongoing park management |
| 20.7.3 Erect rustic (1.2m high oak post with 2 cleft sweet chestnut rails) to sections of the Conservation area boundary. | Part omitted | Cost saving |
| 20.7.4 Erect 1.2m high cleft chestnut pale fence to sections of the Conservation area boundary and to viewing platforms. | Part omitted | Cost saving |
| 20.7.5 Install Interpretation boards (A1 size metal casing and columns). | Omitted | Cost saving |
| 20.7.6 Install self closing timber kissing gates. | Omitted | Cost saving |
| Create new paths: refer to 'Generic items' below. | ✓ | |
| 21.0 Alexandra Palace Way | | |
| 21.1 Carry out repairs to road sections, regrade wearing surface and lay fresh DBM surface. | ✓ | |
| 21.2 Extra over for new resin bound gravel surface to road section south of the Palace. | ✓ | Layout amended following discussions with TfL |
| 21.3 Reduce the road from Bedford Road entrance to the Palace to two lane (one in each direction). Section off the disused downhill lane for use as overspill parking. | ✓ | Originally planned for uphill lane, changed on advice of traffic consultant |

| | | |
|--|---------|---|
| 21.4 Apply road markings where necessary and make repairs to road edges. | ✓ | |
| 21.5 Create ramps to either side of the enhanced road section south of the Palace. | ✓ | Layout amended following discussions with TfL |
| 21.6 Create mini roundabout to ease east of Palace parking access and egress. | ✓ | Typo updated |
| 21.7 Bus drop out/parking area west of Palace. | ✓ | Typo updated |
| 22.1 Area surrounding palace, including south terrace/promenade | | |
| 22.2 Rebuild part of terrace wall missing. Materials and construction to match existing parts. | ✓ | |
| 22.3 Replace railings along top of wall, to match existing railings. Prime and paint. Including upgrading sections of railings to modern Health & Safety requirements. | ✓ | |
| 22.4 Make repairs to existing steps, walls and railings around terrace. Replace defective parts where necessary. | ✓ | |
| New cast iron removable bollards to prevent vehicular traffic. | ✓ | Altered to timber |
| East of Palace Parking | | |
| 22.5.1 Break up surfaces and reuse within the Park's boundary. | ✓ | |
| 22.5.2 New kerb treatment | ✓ | |
| 22.5.3 Resurface existing surfaces with resin bound gravel. | ✓ | Tar spray and chip as cost saving |
| 22.5.4 Build precast concrete edges to planting pits within hard surface. | Omitted | Too many tramlines underneath |
| 22.5.5 Plant specimen trees in trench/pits. | Omitted | Too many tramlines underneath |
| Palace to Lake linkage | | |
| 22.6.1 Remove existing railings for re-use and discard surplus to tip | ✓ | |
| 22.6.2 Break up and crush for reuse within the Park's boundary. | ✓ | |
| 22.6.3 New resin-bound gravel surface to pedestrian access. | Omitted | Cost saving |
| 22.6.4 Install timber bollards to segregate pedestrian and vehicular access. | ✓ | |
| 22.6.5 Reinstate soft landscape areas to flowing contours and grass. | ✓ | |
| 22.6.6 Plant specimen trees in pits with pcc edging. | Omitted | Existing trees retained |
| South Terrace | | |
| 22.7.1 Repair existing surface in front of Palace and lay resin bound gravel surface | ✓ | Tar spray and chip used as cost saving |
| The Dive | | |
| 22.8.1 Remove redundant fencing and cart off site. | ✓ | |
| 22.8.2 Strip topsoil for re-use for extension of Dive car park. | ✓ | |
| 22.8.3 Build car park extension with hoggin/bound gravel finish. | ✓ | |

| | | |
|---|---|--|
| 22.8.4 Carry out repairs and apply hoggin/bound gravel top layer to existing hard core surface. | ✓ | |
| 22.8.5 Erect new perimeter knee-high timber bollards. | ✓ | |
| Generic items throughout Alexandra Park | | |
| Paths | | |
| 23.1 Carry out major repairs to paths in poor condition (base course and wearing course where necessary). Apply wearing course of bound gravel to whole area (e.g 'Addagrip' or similar). | x | Gravel finish omitted to save money |
| 23.2 Where necessary carry out minor repairs to paths in moderate condition. Apply wearing course of bound gravel to whole area (e.g. 'Addagrip' or similar). | ✓ | Bound gravel only used to south slope below palace |
| 23.3 Apply wearing course of bound gravel to existing paths in good condition (use 'Addagrip' or similar). | ✓ | |
| 23.4 Make repairs to existing self binding gravel paths. Where necessary apply additional self binding wearing course to match existing. | ✓ | |
| 23.5 Repairs to all stone kerbs as necessary. | ✓ | |
| 23.6 Repairs to all timber edges where necessary, replacing and/or installing new where necessary. | ✓ | |
| 23.7 Upgrade cycle network through park with proper markings and bound gravel surface, connecting with strategic links in borough. | ✓ | Markings require review |
| Paths | | |
| 23.7.1A Repair and add gravel surface (tar spray and chips or resin bound gravel). | ✓ | |
| 23.7.1B Repair and lay new black top. | ✓ | Further repairs completed December 2007 |
| West slope | ✓ | |
| Lower Road, East slope | x | Omitted – cost saving |
| Playground | ✓ | |
| Lake | ✓ | |
| Dive | ✓ | |
| 23.8.1C Patch up/Repair only. | ✓ | |
| 23.7.1D Repair to hoggin/self binding gravel. | ✓ | |
| Fairground Car Park | ✓ | |
| New Construction (strip topsoil for re-use) | | |
| 23.7.1E Bitumen Macadam | | |
| South slope | ✓ | |
| Fairground Car Park | ✓ | |
| Playground, Lake | ✓ | |
| The Dive | ✓ | |
| 23.7.1F Concrete | | |
| Animal Enclosure | ✓ | |
| 23.7.1G Bound resin gravel or tar spray and chips. | ✓ | |
| Generally | | |
| 23.7.1H Hoggin/self binding gravel. | | |
| Conservation Area | ✓ | |
| The Dive | ✓ | |
| Paddock Car Park | ✓ | |

| | | |
|--|-----------------------------|--|
| Lighting | | |
| 23.8 Make repairs to all existing light fittings, repairing/repainting/replacing (if necessary) to fully co-ordinated and appropriate style. To include inspection of all lamp columns. In the Grove replace all lamp columns with appropriate style. | ✓ | Various repairs and repainting undertaken. |
| | x | Cost saving |
| Signage | | |
| 23.9 Remove all unwanted signage | Many unwanted signs removed | On-going park maintenance |
| 23.9.1 New signage throughout the park (interpretation, information, directional signs, bylaws, cycling, dog notices, etc.) | Part complete | 12 New map and information signs provided at entrances AP dealing with further signage February 2008. |
| Seating | | |
| 23.10 Repair, repaint, replace various park seats and benches. | ✓ | AP dealing with seating – existing seating repaired and reused and new seating installed. |
| Bins | | |
| 23.11.1 Remove all inappropriate litter and dog bins and cart to tip. Repaint and replace various bins | ✓ | New Broxap litter bins installed, new dog waste bins installed. Further bins due February 2008 |
| Bollards | | |
| 23.12 Allowance for new bollards and replacement of existing bollards (timber and cast iron styles). | ✓ | |
| Fencing | | |
| 23.13 Remove unwanted fencing and cart to tip. | ✓ | |
| 23.14 Repairs to existing fencing throughout the park (derusting, repainting parts where necessary, etc.) | ✓ | |
| Additional: Replace gates along Lake Access road | ✓ | |
| Grass areas | | |
| 23.15 Throughout park carry out grass quality amelioration (spiking, harrowing, soil improvements, etc. as required, depending on sward length, quality etc. | ✓ | |
| CCTV | | |
| 23.16 Extend current CCTV arrangements. New cameras installed around children's play area. | ✓ | |
| Tree works and tree planting | | |
| 23.17 Allowance for planting new trees. General tree works throughout the park - catch up operation (surgery, cutting back dead, dying or diseased wood, etc.) | Contract work ✓ | Will be ongoing |